

SALINAS PUBLIC SAFETY FACILITY MONTHLY REPORT

JULY, 2017

Schematic Design

- Obtained Preliminary Approval for Blocking/Stacking/Circulation from PD Staff
- Developed Conceptual Storm Water Management Plan for review by DRC
- Incorporated Access Road to Work Street into Overall Site Plan
- Completed Overall Schematic Design Package

Community Outreach

- Continued Phase 1 Outreach Interviews and Meetings with Stakeholders
- Captured Results from Phase 1 Outreach into a Summary Report
- Developed Phase 2 Outreach Plan for Review by City Staff
- Identified Phase 2 Outreach Schedule Based on City Council Study Session

Survey and ALTA

- Completed Initial Site Survey and Topographic Plan
- Continued with Utility Research and ALTA Preparation
- Incorporated Access Road to Work Street into ALTA Scope of Work

Geotechnical Investigations

- Completed Field Drilling Work the Week of July 10th
- Performed Laboratory Analysis and Soil Classifications
- Initiated Preliminary Design Recommendations

Master Schedule

- Updated Master Schedule and Issued to City Staff for Review and Adoption
- Incorporated CEQA, WQMP, Site Remediation/Demolition into Overall Schedule

Team Meetings

- Attended DRC Meeting on July 12th
- Attended Project Team Meeting on July 12th
- Conducted Conference Call with City Staff on July 27th