

SALINAS POLICE SERVICE HEADQUARTERS MONTHLY REPORT: MARCH, 2018

Design Development Phase

- Completed Constructability Review of 100% Design Development Plans & Specifications
- Completed Addendum A and B for 100% Design Development Plans & Specifications
- Presented and Refined Furniture, Fixtures and Equipment Options to City and PD Staff
- Completed Updated Topographic Survey of the Site, Post Demolition
- Issued 100% Design Development Package to Board of State and Community Corrections
- Completed 100% Design Development Page-Turn with City of Salinas Building Department, Fire Department, Engineering, Planning and Public Works
- Continued Coordination with El Gabilan Project Team

Master Budget

- Refined Furniture, Fixtures and Equipment Budget
- Received Updated Impact Fee and Permit Fee Estimates from City Staff
- Prepared and Distributed Bid Package #1 in Preparation for Completion of the GMP Package

Site Plan Review

- Provided Updated Plans to City Planning for Preparation of SPR Approval Documents

Master Schedule

- Updated Master Schedule and Issued to City Staff for Review and Comment
- Refined and Updated Financing Schedule in Master Schedule

Trade Contractor Outreach

- Concluded Pre-Proposal Outreach Meeting for Trade Package #1

Team Meetings

- Attended Project Team and Coordination Meeting on March 7th