

## SALINAS PUBLIC SAFETY FACILITY MONTHLY REPORT

JUNE, 2017

### Conceptual & Schematic Design

- Obtained Site Plan Approval by City of Salinas on June 7th
- Initiated Schematic Design on June 22<sup>nd</sup>
- Conducted workshop on Building Layouts with PD Technical Support Staff
- Issued Interior Building Plans to City and PD Staff for comments

### Community Outreach

- Conducted Phase 1 Outreach Interviews and Meetings with Stakeholders from June 6<sup>th</sup> through June 21<sup>st</sup>
- Captured Results from Phase 1 Outreach into a Summary Report
- Identified Phase 2 Outreach Schedule Based on Approval of Schematic Design

### Survey and ALTA

- Began Ground Survey Work Week of June 12th
- Continued with Survey and ALTA Preparation

### Geotechnical Investigations

- Conducted Site Review and Boring Layouts
- Completed Application for Drilling with County of Monterey
- Scheduled Drilling Work for Week of July 10<sup>th</sup>
- Identified Overall Geotechnical Investigation and Reporting Schedule

### Master Schedule

- Updated Master Schedule and Issued to City Staff for Review and Adoption
- Prepared Master Schedule for Team Meeting on July 12<sup>th</sup>

### Team Meetings

- Attending Project Team Meeting on June 7<sup>th</sup>
- Scheduled Meetings with DRC and City Staff on July 12<sup>th</sup>